

	OCP Ready v2 for Hyperscale Data Center Site Assessment	NEO01			
	Self Assessment Status:	COMPLETE-MEETS REQUIREMENTS			
	Data Center Location Name	NEO01			
	Data Center Location Address	2509 Hayes Ave., Sandusky, OH 44870			
	Site Development Category:	1. Core and Shell Ready - (ready for fit-out by XX/XX/XXXX)	03/11/2026	Phase 1	
	Site Description: IT Technical Space (White Space) Area	265,711 Sq ft			
	Site Description: Critical IT Power		72 MW		
	Site Description: Network Provider Availability	DE-CIX, Charter, Cogent, Frontier, Logix Fiber Networks, Lumen, PacketFabric, UPN, VPLS, and Zayo			
	Site Description: Facility Features	100% of load matched with renewable energy sources, Cooling technology leveraging up to 85% less water and 80% less power than traditional systems			
	Site Description: Other Services	24x7 Security and Acces, Remote Hands, Cabling, Telecom Service			
	Date Original Assessment is Completed	09/02/2025			
	Re-Assessment Date:	08/26/2026			
Ref:	REQUIREMENTS - Attribute (Must have an Optimum or Acceptable result)	Parameter	Result	Notes/ Actual Parameters	
1	CAMPUS SITE ACCESS & LOGISTICS				
1.0	SITE ACCESS				
1.0-A	Vehicular Access inc. truck circulation	1. Roadway access to loading dock to allow for an Interstate Semitrailer 65' Wheelbase (WB-65)	Optimum		
1.0-B	Building Access	1. Covered loading dock with leveler	Optimum		
1.0-C	Delivery pathway, Loading dock to storage room	1. ≥ 2.75m (108in) H x ≥ 1.6m (63in) W unobstructed access and threshold free	Optimum		
1.0-D	Delivery pathway, Goods in to IT Technical Space	1. ≥ 2.75m (108in) H x ≥ 1.6m (63in) W unobstructed access and threshold free	Optimum		
1.0-E	Corridor floor rolling load	1. ≥680 kg (1500 lb/ft2) (6.67 kN) slab on grade	Optimum		
1.0-F	Unboxing/pre-staging/storage area floor uniform load	1. ≥1221 kg/m2 (250 lb/ft2) (11.97 kN/m2) slab on grade	Optimum		
1.0-G	Unboxing/pre-staging/storage area floor concentrated load	1. ≥680 kg (1500 lb/ft2) (6.67 kN) slab on grade	Optimum		
1.1	ACCESS CONTROLS & MONITORING				
1.1-A	Site perimeter fence	1. ≥2.43m (96in) H with perimeter intrusion detection system (PIDS)	Optimum		
1.1-B	Site security lighting	1. Site lighting with backup power	Optimum		
1.1-C	Main Security Checkpoint (or check in location)	1. Staffed 24/7	Optimum		
1.1-D	Levels of security to gain access to IT Technical Space	1. >3 (site perimeter, building perimeter, secure corridor and IT Technical Space)	Optimum		
1.1-E	Video surveillance data record archive	1. >30 days	Optimum	90 day requirement	
1.1-F	Visitor access requirements	1. Pre-approved with valid government issued ID and escorted	Optimum		
1.1-G	Entrance and exit door monitoring	1. All entrance and exit doors are electronically monitored and recorded	Optimum		
1.2	RAMPS				
1.2-A	Gradient	1. Not Applicable - No Ramps Required	Optimum		
1.2-B	Length	1. Not Applicable - No Ramps Required	Optimum		
1.2-C	Width	1. Not Applicable - No Ramps Required	Optimum		
1.2-D	Landing area	1. Not Applicable - No Ramps Required	Optimum		
1.2-E	Railings	1. Not Applicable - No Railings Required	Optimum		
1.3	FREIGHT LIFTS / ELEVATORS				
1.3-A	Weight loading	1. ≥3000kg (6600lbs)	Optimum		
1.3-B	Door height	1. ≥2.75m (108in) Lift /Elevator door opening height (internal cabin)	Optimum		
1.3-C	Width	1. ≥1.8m (71in) Unobstructed door opening width	Optimum		
1.3-D	Depth	1. ≥3.4m (134in) Unobstructed cabin depth	Optimum		
2	IT TECHNICAL SPACE (WHITE SPACE)				
2.0	STRUCTURAL				
2.0-A	Floor rolling load	1. ≥680kg (1500lb) (6.67kN) slab on grade	Optimum		
2.0-B	Floor uniform load	1. ≥1221 kg/m2 (250 lb/ft2) (11.97 kN/m2) slab on grade	Optimum		
2.0-C	Floor concentrated load	1. ≥680kg (1500lb) (6.67kN) slab on grade	Optimum		
2.0-D	Finished floor to ceiling height	1. ≥4.5m (178in) clear space (no obstructions)	Optimum		
2.0-E	Access floor	1. Not Applicable - No Access floor	Optimum		
2.1	ELECTRICAL				
2.1-A	Class Rating	1. 3 (e.g. Bicsi F3 or UTI Tier 3 Notes Required)	Optimum	Block redundant 6+1 with standby generator and UPS system. Static transfer switch powering PDU;s (primary and redundant) to feed N + N within customer space	

2.1-B	Row level diverse power feeds	1. 2N (A+B)	Optimum	
2.1-C	Nominal circuit capacity	1. 1ϕ and 3ϕ circuits available based on customer requirements (e.g. 1ϕ 230-240V, 3ϕ 400V-415V Notes Required)	Optimum	Circuits are determined and designed based on customer requirements. We ensure upstream power supply meets requirements within area of customer zones.
2.1-D	Circuit frequency	1. 47-63 Hz	Optimum	
2.1-E	Power receptacle / WIP Type	1. All power receptacle types supported	Optimum	
2.1-F	Circuit receptacle location	1. Overhead busbar	Optimum	
2.1-G	Upstream UPS options	1. N+N UPS feed	Optimum	
2.1-H	Rack-based batteries permitted	1. Allowed	Optimum	
2.1-I	Generator load acceptance time	2. <35 seconds	Acceptable	
2.2	COOLING			
2.2-A	Class Rating	1. 3 (e.g. Bicsi F3 or UTI Tier 3 Notes Required)	Optimum	12+2 Chiller redundancy utilizing a cooling loop with TES and dual power supply Delta Cube Arrays.
2.2-B	Supplemental Advanced Cooling	1. Not Applicable	Optimum	
2.2-C	Rack airflow direction	1. Front to Back	Optimum	
2.2-D	Air containment methods	1. Hot aisle containment	Optimum	
2.2-E	Maximum rack density	1. ≥12kW	Optimum	
2.2-F	Minimum cold aisle width	1. ≥1400mm (56in)	Optimum	
2.2-G	Minimum free width cold aisle (Inside cage)	1.≥1400mm (56in)	Optimum	
2.2-H	Minimum hot aisle width	1. ≥1200mm (48in)	Optimum	
2.2-I	Inlet air conditions	1. ASHRAE Recommended	Optimum	
2.2-J	Air quality	1. MERV 8 filters on outside air	Optimum	
2.2-K	Temperature rise	1. ≥12 Deg C DeltaT	Optimum	
2.2-L	Cabinet blanking of open space	1. Mandatory	Optimum	
3	TELECOMMUNICATIONS			
3.1	ACCESS PROVIDERS AND OUTSIDE PLANT (OSP) Fiber			
3.1-A	OSP fiber to data center campus	1. 3 diverse OSP entrances to the data center campus	Optimum	
3.1-B	Carriers and backbone providers	1. Carrier neutral with expansion capability (Notes Required)	Optimum	Has designated future racks and slots and space for expanded services in existing MMRs
3.2	MEET-ME ROOMS (MMRS)			
3.2-A	Number and Location	1. N+N Isolated MMRs with dedicated OSP fiber entrance from service providers	Optimum	
3.3	MMR CABLING			
3.3-A	MMR to IT Technical Space Pathways	1. 2 dedicated diverse pathways from 2 MMRs	Optimum	
3.3-B	MMR to IT Technical Space Conduit Pathway sizing	1. ≥100mm (4in) conduit pathways	Optimum	
3.4	MMR ELECTRICAL			
3.4-A	Class Rating	1. 3 (e.g. Bicsi F3 or UTI Tier 3 Notes Required)	Optimum	Isolated house lineup, with generator back up, UPS, and utility connection. Redundant power supplies to critical equipment.
3.4-B	Row level diverse power feeds	1. 2N (A+B)	Optimum	
3.4-C	Nominal circuit capacity	1. 1ϕ and 3ϕ circuits available based on customer requirements (e.g. 1ϕ 230-240V, 3ϕ 400V-415V Notes Required)	Optimum	Circuits are determined and designed based on customer requirements. We ensure upstream power supply meets requirements within area of customer zones.
3.4-D	Circuit frequency	1. 47-63 Hz	Optimum	
3.4-E	Upstream UPS options	1. UPS systems derived from an isolated house lineup	Optimum	
3.4-F	UPS Redundancy	1. N+1	Optimum	
3.4-G	Generator load acceptance time	2. <35 seconds	Acceptable	
3.5	MMR COOLING			
3.5-A	MMR cooling redundancy per room	1. N+N	Optimum	
3.5-B	MMR cooling system type	1. DX	Optimum	
3.5-C	MMR cooling isolation	1. Isolated from IT technical space cooling system	Optimum	
3.6	MMR ACCESS CONTROLS			
3.6-A	Customer access to MMR(s)	1. Controlled by the colocation data center and escorted	Optimum	
3.6-B	Service Provider access to MMR(s)	1. Controlled by the colocation data center and escorted	Optimum	
3.6-C	Biometric readers, badge readers, and video surveillance installed for the MMR(s)?	1. Yes	Optimum	
4	SERVICE			
4.1	OPERATIONS AND SPARE PARTS			

4.1-A	Critical spares program	1. On hand spares available on campus		Optimum	
4.1-B	Critical Response SLA	1. Yes		Optimum	
4.1-C	Remote hands program	1. Yes		Optimum	
4.1-D	Office Space	1. Dedicated space available for fitout		Optimum	
5	EFFICIENCY				
5.0-A	Site Operations Standards	1. OCP Critical Facility Operations Guidelines		Optimum	Aligned Data Centers operations requirements and guidelines are in line with OCP guidelines
5.0-B	Operational Sourcing Standard	1. Hybrid		Optimum	
5.0-C	Work Note Communication and Coordination	1. Yes (e.g. Dedicated portal, Teams, Sharepoint)		Optimum	
5.0-D	Site PUE Monitoring	2. Other (notes required)		Acceptable	Performed on billing cycles with the ability to perform on request.
5.0-E	Site Design PUE at Full Load	1. <1.3 @ 80% Max Utilization		Optimum	
5.0-F	Site Annualized PUE Current Achievement	1. Not Applicable - Build in Progress		Optimum	
5.0-G	Site WUE Monitoring	1. Not applicable (e.g. zero water requirement)		Optimum	
5.0-H	Site CUE Monitoring	2. Other (notes required)		Acceptable	Performed on billing cycles with the ability to perform on request.
6	OPENNESS				
6.0-A	PUE Published	2. Other (Notes Required)		Acceptable	Performed on billing cycles with the ability to perform on request.
6.0-B	Facility Design Drawings & Files	1. Available to view upon request		Optimum	
6.0-C	BMS / PMS Customer Access	1. External access provided through a MQTT Broker or other air gapped connection for telemetry purposes. (e.g. power monitoring)		Optimum	
7	CERTIFICATIONS				
7.0-A	ISO/IEC 27001	1. Certification achieved		Optimum	
7.0-B	SOC 1 Type II	1. Certification achieved		Optimum	
7.0-C	SOC 2 Type II	1. Certification achieved		Optimum	
7.0-D	PCI-DSS	1. Certification achieved		Optimum	
7.0-E	Sustainability Assessment	1. Green Globes Certification in process		Optimum	
7.0-F	Data Center Certification	1. UTI Certification achieved		Optimum	
	Site Assessment Version - v1.0 rev1.15				